

**City of Plattsmouth  
Water Supply  
Contract W3–Water Transmission Main**



## ***CONSTRUCTION UPDATE***

The intent of this general construction update is to give an overview of the work completed and a projection of work expected in the following weeks. Construction progress may differ from the information provided because of weather or other construction elements.

### **Previous Work Overview: February 20 through March 6, 2026**

- Contractor completed installation of the water main pipe along La Platte Road.
- Contractor continued installation of the water main at MUD South Platte Water Treatment Plant.
- Contractor began installation of the water main at the intersection of 6th Street and Oak Hill Road toward Highway 75.
- Contractor restored the construction areas along Buccaneer Boulevard.
- Contractor mobilized the trenchless construction crew to Avenue B and began installation of electrical utilities.

### **Upcoming Work Overview: March 7 through March 20, 2026**

- Contractor will continue installation of the water main along Oak Hill Road toward Highway 75.
- Contractor will continue installation of electrical utilities along Avenue B.
- Contractor will begin installation of the water main under the Platte River.
- Contractor will start the Avenue B improvements.

### **Avenue B Construction**

- Avenue B improvements are scheduled to start construction by March 16, 2026.
- The Nebraska Public Power District is relocating its electrical infrastructure (generally underground) along the north side of Avenue B. This work has commenced. Work includes One-Call flags, pothole location of existing utilities, possible one-way traffic, trenchless installation of utilities in the right-of-way, installation of electrical infrastructure, and excavation to transfer each electrical service line.

### **What You Need to Know**

- Contractor will notify property owners whether the work is expected to impact access to their property or utility services. If property owners lose utility service, please contact the local service provider.
- Please do not remove construction stakes or flags. Mow or remove snow around the stakes or flags rather than removing them, if possible.
- Construction project schedules depend on many variables. Weather conditions, utility conflicts, unknown underground conditions, and fabrication or delivery schedules of materials affect this type of work.
- For detour and construction phasing, more information can be found at <https://www.plattsmouth.org/index.php/component/search/?searchword=faq&searchphrase=all&Itemid=786>

If you have any questions, please contact John Gade, Project Manager with Strand Associates, Inc.® at 515-233-0000 or e-mail at [john.gade@strand.com](mailto:john.gade@strand.com). Additional information can be found on the City of Plattsmouth website, located at <https://www.plattsmouth.org/index.php/living-in-plattsmouth/city-construction-projects/water-transmission-main>

Strand appreciates your patience and understanding during this important project for the City of Plattsmouth.



John Gade, Project Manager  
Strand Associates, Inc.®  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, IA 50010  
Office: 515-233-0000



Nate Taylor, Public Works Director  
City of Plattsmouth  
136 North 5th Street  
Plattsmouth, NE 68048  
Office: 402-296-2522



Jon Mahon, Superintendent  
Valley Corporation  
28001 Ida Circle  
Valley, NE 68064  
Office: 402-359-5416