

**CITY OF PLATTSMOUTH**  
**CONTRACT 3 - RAW WASTEWATER FORCE MAINS**



**CONTRACTOR'S PROJECT SCHEDULE**

FOX Strand PN: 7266.002

Valley Updated Schedule Submitted on 6/12/2024

Project Location: Plattsmouth, Nebraska

ITEM	LOCATION AND PROPOSED WORK	DATE	COMMENTS
1	Smith Avenue from Race Street to 16th Avenue		
	Start Pipe Installation	May 31, 2024	
	End Pipe Installation	June 17, 2024	
2	Smith Avenue from 16th Avenue to Lincoln Avenue		
	Start Pipe Installation	June 18, 2024	
	End Pipe Installation	July 3, 2024	
3	Lincoln Avenue from Smith Avenue to Livingston Avenue		
	Start Pipe Installation	July 5, 2024	
	End Pipe Installation	August 29, 2024	
4	Livingston Avenue to BNSF Bore		
	Start Pipe Installation	August 30, 2024	
	End Pipe Installation	September 19, 2024	
5	BNSF Railroad Cased Bore		
	Start Pipe Installation	May 20, 2024	
	End Pipe Installation	June 7, 2024	
6	BNSF Railroad Trenchless Restrained Joint		
	Start Pipe Installation	July 10, 2024	
	End Pipe Installation	July 19, 2024	
7	BNSF Railroad Bore to RWPS Connection		
	Start Pipe Installation	September 20, 2024	
	End Pipe Installation	September 24, 2024	
8	Phase 1 - Pavement Removal, utilities, and Paving (Smith Avenue from 16th Ave. to 13th Ave.)		
	Start Construction	June 12, 2024	Removals begin
	End Construction	July 26, 2024	Paving is completed
9	Phase 2 - Pavement Removal, utilities, and Paving (Intersection of Smith Avenue, Lincoln Avenue, and 12th Ave. to 8th Ave.)		
	Start Construction	July 8, 2024	Removals begin
	End Construction	September 6, 2024	Paving is completed
10	Phase 3 - Pavement Removal, utilities, and Paving (Lincoln Avenue from 8th Ave. to 5th Street)		
	Start Construction	July 12, 2024	Removals begin
	End Construction	October 11, 2024	Paving is completed
11	Phase 4 - Pavement Removal, utilities, and Paving (Lincoln Avenue from S. 5th Ave. to 3rd Ave.)		
	Start Construction	August 26, 2024	Removals begin
	End Construction	November 15, 2024	Paving is completed
12	Phase 5 - Pavement Removal, utilities, and Paving (Lincoln Avenue from 3rd Ave. to BNSF RR)		
	Start Construction	October 23, 2024	Removals begin
	End Construction	November 15, 2024	Paving is completed
13	End Project Construction	June 6, 2025	