

City of Plattsmouth Water Supply Contract W3–Water Transmission Main



CONSTRUCTION UPDATE

The intent of this general construction update is to give an overview of the work completed and a projection of work expected in the following weeks. Construction progress may differ from the information provided because of weather or other construction elements.

Previous Work Overview: November 1 through November 14, 2025

- Contractor completed installation of water main pipe along 6th Street and began installation of the water main west along Bay Road from the 6th Street intersection.
- Contractor completed installation of the water main via trenchless methods along Bay Road.

Upcoming Work Overview: November 15 through November 28, 2025

- Contractor will continue the installation of the water main along Bay Road, working west toward Buccaneer Boulevard.
- Contractor will continue the installation of pipe in areas where trenchless construction is required along Buccaneer Boulevard.
- Contractor may install traffic control devices during trenchless construction along Buccaneer Boulevard.

Avenue B Construction

- The water transmission main is scheduled to start construction in spring 2026. In February 2026, the City of Plattsmouth will have a neighborhood meeting to discuss the project and provide an overall schedule of work.
- In preparation for the Water Transmission Project, Black Hills Energy is relocating its gas main along the south side of the curb. This work is scheduled to be completed by November 2025. Work includes One-Call flags, pothole location of existing utilities, possible one-way traffic, and trenchless installation of utilities in the right-of-way, and excavation to transfer each gas service line.

Sanitary and Improvement District (SID) No. 5 Construction

- Contractor anticipates installation of the pipe by trenchless construction to begin in November 2025.

What You Need to Know

- Contractor will notify property owners whether the work is expected to impact access to their property or utility services. If property owners lose utility service, please contact the local service provider.
- Please do not remove construction stakes or flags. Mow or remove snow around the stakes or flags rather than removing them, if possible.
- Construction project schedules depend on many variables. Weather conditions, utility conflicts, unknown underground conditions, and fabrication or delivery schedules of materials affect this type of work.

If you have any questions, please contact John Gade, Project Manager with Strand Associates, Inc.® at 515-233-0000 or e-mail at john.gade@strand.com.

Strand appreciates your patience and understanding during this important project for the City of Plattsmouth.



John Gade, Project Manager
Strand Associates, Inc.®
414 South 17th Street, Suite 107
Ames, IA 50010
Office: 515-233-0000



Nate Taylor, Public Works Director
City of Plattsmouth
136 North 5th Street
Plattsmouth, NE 68048
Office: 402-296-2522



Jon Mahon, Superintendent
Valley Corporation
28001 Ida Circle
Valley, NE 68064
Office: 402-359-5416